EXTENSION OF TIME PROPOSAL

1	Name of work	Imp- to Roads at Ashraya Layout-main Rd. & Cross Roads in ward No.11 Kuvempunagar
2	Amount of Work Portion	Rs 50 lakh.
3	Estimated Cost	Rs 50 lakh.
4	Name of contractor	N. Thirumagendra.
5	Agreement No.	213/15-16 - 16/2/16
6	No. and date under which work order issued	16-2-16
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	—
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	50%.
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	
15	Date of recommending time limit applied for	
16	Whether the orginal application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	Yes
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expairy of original period.	
20	Whether notice as per clause of contract has been issued.	—
21	Remarks of the AEE and the daily rate of penalty proposed	Site was handed over later
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

EOT is granted to the contractor for 188 days.

Chief Engineer
Yelahanka Zone, Bangalore-92

28/11/16

Yelahanka Zone
Bruhath Bangalore Mahanagara
Bangalore 92